

DALAI LAMA INSTITUTE FOR HIGHER EDUCATION
(An undertaking of the Tibetan Children's Villages in India)

CONSTRUCTION PROGRESS REPORT

Project Location: Bangalore-Mysore Road
Hejjala Post, Ramanagar Distt.
Bangalore Rural - 561 109
KARNATAKA STATE
(SOUTH INDIA)

The construction work is making good progress at this time and we are very happy to report here developments so far in PHASE I work of the project:

1. Class rooms, staff room with seminar hall and administrative block
2. Girls' Hostel
3. Staff Quarters
4. Community Center (Canteen)
5. Visiting Professor Hostel

A brief description of the work status of each block is as below:

1. Classroom Block:

- RCC frame structure is completed for both wings
- Entire internal plastering work is completed for both wings
- External plastering work is under progress for one wing
- Vitrified tile flooring work is completed for both wings
- RCC frame structure for the staff room block (central wing) is completed up to third floor except roof truss work of seminar hall
- Painting work is under progress

Overall 90% work is completed





2. Girls hostel 'A' Block:

- RCC frame structure is completed
- Entire finishing work of rooms inside and outside is completed with bathrooms
- Stone cladding work is completed
- Plastering work for side rooms and the wash area is under progress
- Polishing and finishing work is under progress

Overall 99% work is completed



3. Girls hostel 'B' Block:

- RCC frame structure is completed
- Internal plastering work is completed except bathrooms
- Entire flooring work, external plastering, painting and plumbing work are under progress

Overall 85% work is completed



4. Staff Quarters:

- RCC frame structure with plastering work, stone cladding work, sanitary, sewer and electrical works are completed
- All the 16 staff quarters are completed
- External land developments with drainage system are completed
- Kota stone polishing work is in progress

Overall 99.5% work is completed



5. Community Center:

- Foundation and slab work completed up to first floor level
- Concrete block masonry and roof truss is under progress on the first floor
- Ground floor roof truss work, flooring, plastering, plumbing and painting work of the dinning area is completed

Overall 85% work is completed



6. Visiting Professors' Block:

- RCC frame structure is completed
- Internal plastering work is completed
- External plastering work is under progress
- Plumbing work is under progress

Overall 80% work is completed



External Developments:

- Construction of the 4 check dams completed and 5th under progress
- Landscaping work including grass and tree plantation are under progress
- Leveling of playground under progress (90% completed)
- Grass plantation and area development around the community center is under progress



Check Dam



Roads and Paths



Grass Plantation

Conclusion:

We would like to report here that the structural part of the buildings will be completed by December end and the facilities will be available for use by March, 2010.

Fundraising work for the construction is under way and we are very fortunate to receive continued support from many of our friends and supporters. With firm conviction that the college will play a vital role in providing a meaningful education to our youths, we take this opportunity to thank each and every individual for the continued generosity and most valuable support toward this project.

Wishing you all a very wonderful New Year!

THANK YOU VERY MUCH AND TASHI DELEK!

Head Office
Tibetan Children's Villages
Dharamsala Cantt.
Distt. Kangra
H.P. (India)