

THE DALAI LAMA INSTITUTE FOR HIGHER EDUCATION

(An undertaking of the Tibetan Children's Village in India)

CONSTRUCTION PROGRESS REPORT (PHASE II)

The following is the brief progress report on the Phase II construction work being carried out at the Dalai Lama Institute for Higher Education, Bangalore till June 30, 2018.

Facility under construction in Phase-II:-

1. Administration & Library block
2. Wellness Centre
3. Staff Quarter
4. The New Classroom block (Academic Block-II)
5. The New Hostel block(Hostel Block-II)
6. Boy's Hostel Block-II

Brief description on the current work status of each block:-

➤ **Administrative & Library :**

- This building block is completed and has been handed over to the Academic Section

➤ **Wellness centre :**

- The centre is completed and has been handed over to the Academic Section

➤ **Staff Quarter :**

- The quarter is completed and has been handed over to the Academic Section

➤ **ACADEMIC BLOCK-II(New Classroom Block)**

- This building block is completed, the wall plastering, electrical fitting and false ceiling in the Hall on the 2nd floor which is to be used as prayer hall is completed except the tiling work is pending which will be start after completing the stage which is under progress. The building will be handed over to the academic section when the above works are completed.



PVC false ceiling with LED lights and side walls being plastered

➤ **HOSTEL BLOCK-II(New Hostel Block)**

- This hostel block II is completed and has been handed over to the Academic Section.



Hostel Block II – furnished room



Common washroom in Hostel Block II



➤ **Boy's Hostel Block-II:**

- All the civil works are completed.
- M.S. bed, tables, book shelf and chairs are yet to be furnished.
- Site development to be carried out once the new road linking the main road to the new hostels is completed.



Main entrance of Boys' Hostel Block-II



➤ **Asphalt road from the main campus road to the new hostels:**

- Excavation for the road and drains are completed
- Carting away of excess excavated earth away from the site is completed
- Marking for the road is completed
- Block work for the drains are completed throughout the new road
- Soil compaction for the road is completed
- Wet mix macadam (150mm) is being laid down and compacting at the moment

The following works will start after completing the each prior works

- Laying of Bituminous concrete
- Laying of bituminous macadam
- Applying of primer coat
- Applying of seal coat
- Laying plastering to the drain walls







THE END